Completion Report

1	Name of Wok	Improvements to roads & drains Jodidara Narasimaiah Layout (Gowdike hola) in Bagalagunte Ward No 14.
2	Sanctioned Estimate No.& Date	EE/DD/TS/47/2018-20, Dt. 30.01.2019
3	Head of Acount which is Chargeable	P-1771
4	Enstrument Order No. & Date	EE/DD/WO/412/19-20, Dt.01.10.2019
5	Name of Contractor	M/s Nandi Enterprises
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	4152/15-16
	Page No	41 51 41
8	check Measurment of the Asst	20-04-2020
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Chetan K M
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
20.00 Lakhs	1910444.00 1910246:00	–	89454:00 89556.00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

Assistant Executive Engineer
ASSISTANT EXECUTIVE ENGINEER
T. DASARAHALLI SUB-DIVISION
BANGLORE
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner